





## **Construction and commissioning of the NICA Complex**

# Key run-milestones

## Previous MPD meeting

W47, 2021






work in progress

assembly

commissioned / existing




Theoretical and achieved parameters:

- 1) Magnetic field **up to  $B = 6.0\text{ T}$** , ( $5.0\text{ T}$ )
- 2) Energy of electron string  **$E_e \leq 25\text{ keV}$**   
( $E_e \leq 12\text{ keV}$ )

Ions species/charge state	$\text{Au}^{31+}$ ( $\text{Au}^{51+}$ ), $\text{Bi}^{34+}$
Expected ion int. $N_i$	$2 \div 4 \times 10^9$ ppp $\text{Au}^{31+}$ ( $5 \times 10^8$ , 2019) (up to $6 \times 10^8$ ppp for $\text{Bi}^{34+}$ 2020)
Repetition rate	<b>50 Hz</b> (for $\text{Au}^{31+}$ )    50÷100 Hz, 2018 3÷5 Hz for $\text{-Au}^{51+}$
Extraction time form the ESIS	$8 \div 30 \times 10^{-6}\text{ s}$
RMS emittance	<u><math>0.6\pi\text{ mm mrad}</math></u> (for $8 \times 10^{-6}\text{ s}$ extraction time);
Peak current in pulse	<b>up to 10 mA</b>


- KRION 6T was used during Nuclotron RUN #55 (March 2018) for SRC & BM@N experiments (Ar & Kr beams)






# Ion source for commissioning

**Ion source with a cold magnetron cathode and magnetic plasma compression.**




*For the Booster commissioning the  $\text{He}^{1+}$  ion beam will be used.*



## **Ion Source Design:**

1 - ring ferrite magnets, 2 - ring NdFeB magnets,  
3 - ceramic insulator, 4 - magnetron anode,  
5 - magnetron cathode, 6 - anode, 7 - emission electrode, 8 - extracting electrode




# Ion source for commissioning



Why do we plan to use  $He^{1+}$  ions?

- ✓ “Mono” beam after the linear injector (no other species) 99% of  $He^{1+}$
- ✓  $A/q = 4$  more closer to the project beam for the linac and Booster ring (compare to other possible ions). Magnetic rigidity.
- ✓ Good beam for measuring of integral vacuum conditions in the ring beam pipe.
- ✓ Very stable in time, high current.

Beam spectra from the ion source



- ✓ Very stable in time, high current.






Last beam time in summer 2020 with the new source, He<sup>1+</sup> beam q/A=0.25




<i>A/q (Target Ion Au<sup>31+</sup>)</i>	<i>6.25</i>
<i>Beam current</i>	<i>&lt; 10 emA</i>
<i>Repetition rate</i>	<i>&lt; 10 Hz</i>
<i>Output energy</i>	<i>3.2 MeV/u</i>

Transmission of Carbon 3+ ions  
about 75% from RFQ to the exit of  
the HILAc,  
3.2 MeV/u

Phase probes signals  
RFQ (red), IH1 (yellow), IH2 (blue)



## Injection to Booster channel



- Beam transmission – 75%




## Booster

1. "Prepare" beam from KRION – HILAc for stripping (578 MeV/u)
2. Store ions at injection energy (multiple injection)
3. Cool the beam @ 60 MeV/u => small 6D emittance

## NICA Booster

## Nuclotron





## Magnets' system



- All elements – installed
- Beam pipe + high vacuum volume assembled and closed
- Magnets' isolation volume 100% closed in arcs



(some connections in straight sections are under assembly)



Systems	Readiness	Comments
Injection system	90%	ESS – Ok, IP3 isolation volume under assembly
Magnets (dipoles & quadrupoles)	100%	Tested and installed
Beam pipe (UHV)	100%	Final assembly & testing
Insulation volume (gaps between modules)	100%	Assembled
Cryogenic bypasses in straight sections, ends	75%	Under mounting & assembly
Reference section left half-ring	70%	All elements are installed, communications under assembly
Reference section right half-ring	70%	All elements are installed, communications under assembly
Vacuum system (pumping)	100%	For commissioning
Main power supply system	100%	Tested, under commissioning
Energy evacuation system	100%	Under testing
Quench detection, machine safety	90%	Under assembly and testing
RF system	100%	Under commissioning
Electron cooling section	100%	Under commissioning
Beam extraction	100%	Only vacuum part for 1 <sup>st</sup> stage
Beam diagnostics	90%	Under installation
Main control system, thermometry, steering...	100%	For commissioning



☐ Injection to Booster system



Systems	Readiness	Comments
Injection system	90%	ESS – Ok, IP3 isolation volume under assembly

- The beam injection with minimal ion losses

The beam injection by the following methods:


- single-turn injection
- multiturn injection
- multiple injection





 Reference magnets' unit

- RF-stations assembled and tested



Systems	Readiness	Comments
Reference section left half-ring	70%	All elements are installed, communications under assembly
Reference section right half-ring	70%	All elements are installed, communications under assembly




## ☐ Reference magnets' unit



- Assembling of this unit should define the start of Booster commissioning



Achieved parameters	Value
Electron energy, keV	30
Electron current, mA	900
Magnetic field, kGs	1
Filed homogeneity	$2 \times 10^{-5}$
Vacuum pressure, Pa	$3 \times 10^{-9}$
Total power, kW	120




• Ready for Booster commissioning












- 6 months delivery delay
- Mar 2021 – start of mounting




- Beam transport with minimal losses
- Separation of neighbor charge states
- Au31+ ions stripping






- magnets- completeness 100%  
delivery 12.2020
- beam pipes and diagnostics  
- completeness 90%  
delivery 12.2020
- power supplies- completeness 10%  
delivery 07.2021
- assembly and testing- **04.2021 > 11.2021**

Magnetic element	Number	Effective length, m	Max. magnetic field (gradient), T (T/m)
Long dipole	21	2	1.5
Short dipole	6	1.2	1.5
Quadrupole Q10	22	0.353	31
Quadrupole Q15	6	0.519	31
Steerer	33	0.466	0.114



- ☐ Magnet modules – assembly & tests
- ☐ Reference super period construction, production, assembly
- ☐ Collider magnets electrical power supply system
- ☐ RF-system

- ☐ Beam diagnostics, control system
- ☐ Vacuum system
- ☐ Electron cooling system
- ☐ Stochastic cooling system
- ☐ Injection & beam dump system
- ☐ Collimation system
- ☐ Other collider engineering system




☐ Run 1 start W36, 2022



Magnetic system: design, production & testing of SC magnets

Collider magnetic system


Dipoles (total 80)		% compl.	Quadrupoles (total 70+12)	%
Magnet yokes		100		63
Vac. Shells		100		100
Beam pipes		100		30
Ni-screens		90		70
SC-coils		70		60
<b>Tested</b>	<b>65%</b>		<b>5%</b>	







- 46% of dipole magnets are ready for the mounting at the ring




- ❑ Start of equipment mounting in Bld #17 W26, 2021











 Ready for mounting 2021




- ☐ under construction @ BINP
- ☐ delivery to JINR - **end 2021**
- ☐ assembly and tests => **beg 2022**








Length, m	4.5
Max magnetic field, T	0.1
Pulse duration, ns:	
rise	200
plateau	200
fall	200
After-kick amplitude, plateau level	$\leq 1.5\%$
After-kick duration, ns	$\leq 160$





Length, m	2.5
Max magnetic field, T	1
Aperture, mm×mm	45×45
Septum thickness, mm	3
Pulse shape	semisinusoidal
Pulse duration, $\mu$ s	$\sim 10$

- Technical design is in progress
- Concept of power supply has been developed



- Concept of the kicker and its power supplies is under development.
- Effects of after-kicks to the stack are estimated. Concept of measures against after-kicks has been developed.




## Beam dump from upper ring




## Beam dump from lower ring




## Kicker



## Septa




## Lambertson magnet



25

● R@D started







08.09.2020




2021-2022

- ❑ Collider systems assembly
- ❑ Nuclotron-Collider channel assembly
- ❑ Start of assembly works – Apr, 2021

yesterday









□ Ready for equipment assembly W13, 2021








- ❑ East arc - ready for Collider equipment mounting W26, 2021
- ❑ -magnets storage area
- ❑ West arc - ready for Collider equipment mounting W39, 2021







2020


❑ Ready for detector yoke assembly

❑ MPD hall completed W49




● MPD yoke assembling - started 30





□ Ready for equipment assembly  
W22, 2021









# New compressor station

Nitrogen turbo compressor "Aerocom2-179/18"

Capacity of compressor, Nm <sup>3</sup> /h	10740
Inlet pressure, MPa	0.102
Inlet temperature, ° C	30
Outlet pressure, MPa	1.8
Outlet temperature, ° C	40
Temperature of cooling water, ° C	20
Installed power of electric motor, kW	1800




Nitrogen turbo compressors SAMSUNG SM-5000



Helium screw compressors "Kaskad-110/30"

Capacity (Nm <sup>3</sup> /h)	6600
Outlet pressure (MPa)	3.0
Total power of electric motors (kW)	1600
Voltage (V)	6000
Number of compression stages	2
Speed (rpm)	2970
Flow rate of cooling water, m <sup>3</sup> /h	78



- Building – under construction – completion March, 2021
- Station completion – Aug 2021






## Central cryogenic plant Bld #1b



- New Booster LHe Cold Box – assembled, commissioning - Dec, 2020

- System automation is in progress



- Construction works started
- Central cryogenic plant completed – Jul, 2021





SG 13, SG-K substations  
have been upgraded

All the required documentation SG12,  
SG15, SG21 has been developed and  
agreed in all authorities

**Substation SG-K  
(1MW)**

**Substation SG13  
(10MW)**

**5 substation bld.17  
(11MW)**


**Substation SG15  
(8MW)**

**Power supply system  
for beam channel**

**Main substation step-  
down GPP1  
(40.8 MW)**

**Substation SG21  
(12MW)**

**Substation SG12  
(1.7MW)**






- ❑ Substations of Bld #17 (11 MW) – completely finished Dec, 2020




Previous MPD meeting

W47, 2021



Today meeting



- Construction of NICA complex in progress
- All technical decisions are taken
- Some design work is finishing
- 6 month of delay due to objective reasons



☐ Thank you for your attention!