



Report on the theme Development of the SOLCRYS structural research laboratory at the SOLARIS synchrotron

**Norbert Kučerka,
Alexander Kuklin, Evgeny Lukin, Maciej Kozak**

Frank Laboratory of Neutron Physics
at Joint Institute for Nuclear Research in
Dubna

National Synchrotron Radiation Centre
Jagiellonian University in Krakow







Outline

- **SOLARIS machine and beamlines**
- **SOLCRYS laboratory for Condensed Matter Research**
- **Experimental hall extension**
- **Synchrotron radiation source**
- **JINR beamlines**
- **Endstations and auxiliary equipment**



SOLARIS machine (2015)





Unique, state of the art solution
Integrated magnets




SOLARIS beamlines

- SOLARIS-JINR agreement 2018-2024





SOLCRYS main activities






Outline

- SOLARIS machine and beamlines
- SOLCRYS laboratory for Condensed Matter Research
- **Experimental hall extension**
- Synchrotron radiation source
- JINR beamlines
- Endstations and auxiliary equipment



Experimental hall extension design





Experimental hall extension



JAGIELLONIAN UNIVERSITY
IN KRAKOW

Extension of experimental hall - tender



UNIwersytet
JAGIELLONSKI
W KRAKOWIE

POSTĘPOWANIA BIEŻĄCE ▾ POSTĘPOWANIA ZAKOŃCZONE ▾ AKTY PRAWNE DLA ZAŁOGOWANYCH KONTAKT

OGŁOSZENIA O
POSTĘPOWANIACH >

ZAPROSZENIA DO SKŁADANIA
OFERT Z DZIEDZINY NAUKI >

WSTĘPNE OGŁOSZENIA
INFORMACYJNE >

Ogłoszenie z dnia 27.08.2021 r.

announcement of the tender



Opis: o przetargu nieograniczonym na wykonanie prac budowlanych związanych z przebudową i rozbudową budynku Narodowego Centrum Promieniowania Synchrotronowego SOLARIS, ul. Czerwone Maki 98 w Krakowie

Nr sprawy: 80.272.191.2021

Termin składania ofert: 28.09.2021, godzina 10:00

Przedłużenie terminu do dnia: 12.10.2021, godzina 10:00

Przedłużenie terminu do dnia: 22.10.2021, godzina 10:00

Kontakt: Artur Wyrwa - tel.: +48 12 663-39-41; e-mail.: artur.wyrwa@uj.edu.pl

Status: ogłoszone

📄 Ogłoszenie z dnia 27.08.2021 r. o zamówieniu, opublikowane w DU UE

📄 Specyfikacja Warunków Zamówienia - WERSJA PDF

📄 Specyfikacja Warunków Zamówienia - WERSJA EDYTOWALNA



Experimental hall extension



Extension of experimental hall – selection of the best offer

Selection procedure

1st company selected: PPHU Wemo-group Mariusz Maligłówka

40 879 105,35 PLN ~10.5 M\$

- Request to supplement documents (deadline 8/12/2021)
- Extension of the deadline (21/12/2021)
- Documents submitted, formal errors in documents provided by bidder after second request, offer should be excluded.

2nd company selected: HOCHTIEF Polska S.A.

40 913 281,23 PLN

- Request to supplement documents (deadline 11/01/2022)
- Documents submitted (analysis in progress).



Outline

- SOLARIS machine and beamlines
- SOLCRYS laboratory for Condensed Matter Research
- Experimental hall extension
- **Synchrotron radiation source**
- JINR beamlines
- Endstations and auxiliary equipment

Super-Conducting Wiggler for energy 5-20 keV

SCW contract





Figure 71. Longitudinal section of SCW cryogenic system




Figure 74. Design of SC MPW for SOLARIS

Source activities schedule




Figure 21. View of two halves of short magnet prototype.

04/04/2021

Final Design Report was provided

SCW - parameters of the radiation power exceeded border values described in tender documents



Super conducting wiggler




Initial FDR – SCW parameters

- Period **48 mm**
- Nominal magnetic field 4.0 T, maximum peak on-axis field 4.2 T, $K < 19$
- Full vertical aperture of the vacuum chamber 8 mm
- Magnetic gap 10 mm
- Full horizontal aperture of the vacuum chamber ~60 mm
- **Magnetic length ~1880 mm**
- **Period number 37**
- **Main pole number 74**
- **Total number of poles 78**
- $\frac{3}{4}$ pole number 2
- $\frac{1}{4}$ pole number 2
- Maximum length flange-to-flange 2500 mm
- Beam axis height from the floor 1300 mm
- Liquid helium consumption (at normal operation) 0 l/h
- Period for LHe refill with beam >6 month
- **Radiation power, (100mA, 4.0T) ~3.65 kW --> 18,25 kW (500 mA, 4.0 T - limit 13 kW)**



Super conducting wiggler

 JAGIELLONIAN UNIVERSITY IN KRAKOW		
21/04/2021	NCPS Solaris comments to FDR	
22/04/2021	BINP answers and clarification of problems mentioned by NCPS Solaris	BINP confirmed that border parameters of the radiation power are exceeded
23/04/2021	Zoom meeting, discussion on SCW design	
30/04/2021	Clarification report (NCPS)	
09/07/2021	Discussion/information on the other company which will take care about the extraction the photon beam down to the frontend area.	
15/07/2021	Meeting with FMB Berlin	
25/08/2021	The new design of 52-poles SCW from BINP	
27/08/2021	Information to BINP on collaboration with FMB-B, comments to straight section	
09-10/2021	FMB-B - feasibility studies of the straight section	



Super conducting wiggler



JAGIELLONIAN UNIVERSITY
IN KRAKOW

5/10/2021	Straight section meeting (NCPS)	
13/10/2021	Drawing update from BINP	Correction of drawings
08-11/2021	Work with FMB, some clarifications etc.	
30/11/2021	Information from BINP	design of the vacuum chambers is still incomplete
03/12/2021	Preliminary report from FMB-B	
9/12/2021	design of straight section vacuum chamber from BINP	
10/12/2021	New schedule proposed by BINP, stp files of vacuum chamber design from BINP	
21/12/2021	Report (final) from FMB-B	
23/12/2021	New schedule + annex no1	

Source activities schedule

Contract signed



Figure 21. View of two halves of short magnet prototype.

Stage	time scale																																				
Selection of ID & technical parameters	█	█	█	█	█	█	█	█	█	✓																											
Preparation of SCW tender documentation												█	█	█	█	█	█	█	█	█	█	█	█														
SCW tender, contract																																					
Preliminary design, project review																																					
Construction of SCW prototype																																					
Final SCW design, review of final project																																					
Construction of SCW																																					
Factory Acceptance Tests																																					
Delivery to Solaris																																					
Assembly and installation, SAT without beam																																					
Installation & commissioning in the ring																																					
Training of NCPS staff																																					
Final tests in the ring with beam																																					
months	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	I	II		
years																																					
					2019					2020					2021					2022					2023												

04/04/2021

Final Design Report was provided

SCW - parameters of the radiation power exceeded border values described in tender documents




Outline

- SOLARIS machine and beamlines
- SOLCRYS laboratory for Condensed Matter Research
- Experimental hall extension
- Synchrotron radiation source
- **JINR beamlines**
- Endstations and auxiliary equipment

Beamlines conceptual design

- Beamline splitting by a fixed aperture





Beamlines main activities

- **Technical dialogue with FMB Oxford Ltd. (UK), IRELEC (FR), AXILON (DE)**
- **Evaluation of technical documentation by external experts M. Weiss (BESSY), A. Petukov (Utrecht U), A. Wegner (DLS)**
- **Preliminary proposals of the X-ray photon delivery systems from FMB Oxford, Cinel (Italy)**



Beamlines schedule



JAGIELLONIAN UNIVERSITY
IN KRAKOW

- The tenders, final design and construction of optical part of SOLCRYS BL and FE are limited by final SCW FDR.
- Modification of straight section – **9 months**
- Front end – **13-14** months for construction.
- X-ray optics – **18-20** months after signing the contract.

The technical specification is ready, initial documents for FE tender are submitted to DZP UJ (Public Procurement Department). **FDR for SCW and clarification of straight section modifications from BINP are crucial for next stages of SOLCRYS construction.**




Outline

- SOLARIS machine and beamlines
- SOLCRYS laboratory for Condensed Matter Research
- Experimental hall extension
- Synchrotron radiation source
- JINR beamlines
- Endstations and auxiliary equipment

Beamline endstations

Diffractometer for MX endstation




- High-precision Roadrunner crystallography goniometer for **conventional and serial crystallography experiments**.
- Chi-arc segment for optimal data collection (low symmetry space groups and for phasing)

Diffractometer for MX endstation

Roadrunner on-axis sample viewing microscope

- 20x microscope objective, NA = 0.25, working distance: 25 mm
- dual view system providing 2 different field of views: 1000 x 800 μm^2 (high-magnification) and 500 x 400 μm^2 (low magnification).





Technical dialogue - meeting with Suna Precision (Germany)

Optic Road



suna-precision GmbH
 Geschäftsführer: Dr. Aike Meents
 Sitz der Gesellschaft:
 Nolkestraße 85
 c/o Deutsches Elektronen Synchrotron
 22607 Hamburg

20/12/2021

Amtsgericht Hamburg HRB 132708
 USt-Ident/VAT-Nr.: DE 296 400 776

Time to delivery
13 months after receipt of order and 50% payment.

- **photo-diode positioning unit**, carries photodiode for X-ray beam intensity measurements, mounted on a x,z positioning unit, stepper motor operated,
- **capillary beamstop for ultra-low background applications**, consisting of a telescopic arrangement of different diameter tantalum capillaries as described in Meents et al, pink beam serial crystallography, Nature Comm. 2019,




Figure 3: Beam conditioning unit of the Roadrunner crystallography goniometer in measurement position. The actual design might slightly differ from the version shown here.




Figure 4: Roadrunner III goniometer axis for high-speed scanning applications: It consists of a servo motor operated high-precision rotation stage with is equipped with a x,z centering stage to position the sample in the rotation axis. The center of the x,z stage is further equipped with fast linear stage oriented along the rotation axis, which allows for high-speed scanning of the samples with speeds of up to 100 mm/sec. The actual design might slightly differ from the version shown here. X,y,z positioning system is not shown here.



Beamline auxiliary equipment



DAC system for XRD

- DAC – Poznań
60% of Almax EasyLab piece






Summary

- **SOLARIS machine and beamlines**
- **SOLCRYS laboratory for Condensed Matter Research**
- **Experimental hall extension**
- **Synchrotron radiation source**
- **JINR beamlines**
- **Endstations and auxiliary equipment**
- **Utilization and user program**



SOLCRYS main activities





User community

INTERNATIONAL
SEMINAR


**NEUTRONS AND
SYNCHROTRON
RADIATION IN
INVESTIGATIONS OF
CONDENSED
MATTER**

ONLINE FORMAT

 **12-13
OCTOBER
2021**

The Seminar is organized by

- Faculty of Physics, Adam Mickiewicz University, Poznań, Poland
- Frank Laboratory of Neutron Physics, Joint Institute for Nuclear Research, Dubna, Russia
- National Synchrotron Radiation Centre SOLARIS, Jagiellonian University, Kraków, Poland



Thank You for Your Attention!

JINR team

Norbert Kučerka
Alexander Kuklin
Evgeny Lukin

SOLCRYS team

Maciej Kozak

Beamline staff

Tomasz Kołodziej
Joanna Sławek
Grzegorz Gazdowicz

Adriana Wawrzyniak &
accelerators group

Paweł Bulira &
SOLARIS team

