

Infrastructure developments including the Nuclotron

Outline

Modernization of power main transformer station "Dubna" (110/6 kV)

Upgrading of plants for liquid helium and nitrogen production

Construction of new collider building 17

Modernization of the Main Transformer Station GPP1



The existing power of the transformer station is 22 MW. This capacity is almost completely used.

After modernization, permissible load will be grown up to 40,8 MW.

The required capacity of the station GPP1 will be provided by two new transformers 1 and 2 manufactured by the branch of Siemens company in Voronezh.

Power distribution of the Transformer Station GPP-1

| | Consumer | Power, MW |
|----|--|-------------|
| 1 | Booster | 1.6 |
| 2 | Collider | 11.0 |
| 3 | New compressor hall | 7.6 |
| 4 | Computer cluster | 1.0 |
| 5 | Nuclotron | 1.4 |
| 6 | Channels of the bld. 205 | 1.6 |
| 7 | Facility for assembling and cryogenic tests of the SP magnets bld. 217 | 1.1 |
| 8 | VBLHEP infrastructure | 4.4 |
| 9 | East thermal station | 0.8 |
| 10 | NICA centre | 1.8 |
| 11 | Consumers in the city | 8.5 |
| | TOTAL | 40.8 |

Modernization of GPP1 station

The reconstruction is carried out by the subdivision of JSC Electrocentromontazh from the town of Kostroma. The deadline for completion of works in accordance with Contract No. 900-017/30 and Additional Agreements is 31.05.2023, the cost is **416 079 498** Rubles.

The cost of work performed in accordance with the signed Acts is **324 147 392** Rubles **(78%)**

Two transformers

2x40 MW

$\cos(\varphi)=0.85$



2x34 MW

II category of reliability, i.e. up to 60% of the nominal value



2x20.4 MW

Total possible load of the transformer station

41 MW

| | |
|---------------------------|--------------------|
| Rated power, MVA | 40 |
| Maximum rated voltage, kV | 126 |
| Total mass with oil, t | 52 |
| Mass of oil, t | 11 |
| Shipping weight, t | 45 |
| Dimensions, m | 5.5x3.5x5.0 |



Modernization of GPP1 station



New transformers T1 and T2 have been installed.

For these transformers, the equipment of external switchgears with a voltage of 110 kV has been mounted.

The equipment of 6 kV switchgears inside the building has been installed.


Transformer T1 is in operation. After receiving permission from Rostekhnadzor, the transformer T2 commissioning is scheduled for February.

80% of the interior work inside the building have been completed.

Equipment of the upper level of the automated system of dispatching control



Helium Cryogenic System of the NICA Complex




Liquefier OG-1000
1000 l/h

Refrigerators
KGU-1600/4.5
2×2 kW@4.5 K

Satellite Refrigerators
RSG-2000/4.5
3×2 kW@4.5 K

1 – RSG-2000/4.5 “satellite” refrigerators of the collider; 2 – RSG-2000/4.5 “satellite” refrigerator of the booster; 3 – 40 m³ liquid helium tank; 4 – 1000 l/h helium liquefier OG-1000; 5 – liquid helium separators; 6 – KGU-1600/4.5 helium refrigerators; 7 – 1000 m³ gas-holder; 8 – 20 m³ compressed-helium reservoirs; 9 – 120 Nm³/h piston compressors 6GSh-1.6-2/1.1-200-1; 10 – 840 Nm³/h piston compressors 2GM4-12/31; 11 – 1200 Nm³/h piston compressors 305NP-20/30; 12 – 6600 Nm³/h screw compressors “Kaskad-110/30”; 13 – 5040 Nm³/h screw compressors “Kaskad-80/25”; 14 – draining and oil-purification units MO-800.

Cryogenic Equipment of the NICA Complex



Central Cryogenic Plant

Refrigerators
KGU-1600/4.5
2×2 kW@4.5 K


**draining and oil-
purification units MO-800**

**1000 l/h helium
liquefier OG-1000**

**2 kW satellite refrigerator
RSG-2000/4.5 of the booster**

**1300 kg/h nitrogen
liquefier OA-1.3**

**500 kg/h nitrogen re-
condenser RA-0.5**



Central Cryogenic Plant

1300 kg/h nitrogen
liquefier OA-1.3

2 kW satellite refrigerator
RSG-2000/4.5 of the booster


1000 l/h helium
liquefier OG-1000

500 kg/h nitrogen re-
condenser RA-0.5


draining and oil-purification
units MO-800



Cryogenics in the building 17



Cryogenic plant for collider in building 17



Monday, 23 January 2023

N.Agapov, PAC

NICA cryogenic equipment in the open air

1000 m³ nitrogen
gasholder



1000 m³ helium
gasholder



40 m³ liquid helium
container



30 m³ liquid nitrogen
containers equipped
with pumps



New Compressor Building

Nitrogen turbo compressor "Aerocom2-179/18"

| | |
|--|-------|
| Capacity of compressor, Nm ³ /h | 10740 |
| Inlet pressure, MPa | 0.102 |
| Inlet temperature, ° C | 30 |
| Outlet pressure, MPa | 1.8 |
| Outlet temperature, ° C | 40 |
| Temperature of cooling water, ° C | 20 |
| Installed power of electric motor, kW | 1800 |




Helium screw compressors "Kaskad-110/30"

| | |
|---|------|
| Capacity (Nm ³ /h) | 6600 |
| Outlet pressure (MPa) | 3.0 |
| Total power of electric motors (kW) | 1600 |
| Voltage (V) | 6000 |
| Number of compression stages | 2 |
| Speed (rpm) | 2970 |
| Flow rate of cooling water, m ³ /h | 78 |

Nitrogen turbo compressors SAMSUNG SM-5000

Nitrogen receivers





New compressor building



New Compressor Building



Currently underway:

- By JSC MONTAGSPECSTROY installation of heat supply, ventilation and water-cooling systems, fire protection of metal structures
- by JSC EPP-T installation and commissioning of electrical and automation systems
- by CRYOGENMONTAG installation of main pipelines between buildings

Civil construction will be finished by JSC STROY IST INWEST

New Compressor Building



Cooling tower of the water cooling system after installation on the roof of the compressor building (December 2022)

Overpasses for pipelines to connect compressors and refrigerators of the cryogenic complex



Collider building 17 - STRABAG (General Contractor from 18/09/2015).

On December of last year , Agreement number 9 was signed on the conditions for the continuation of work in 2023 . The contract is scheduled to be completed on July 31.



The history of contract changes

| # | Contract | Date | Item / changes | Cost, MRub | Completion |
|---|------------------|----------|--|------------|------------|
| 0 | Master Contract | 18.09.15 | | 3 620,2 | 01.06.2019 |
| 1 | Add. Agreement 1 | 23.06.16 | Networks relocation | + 111,4 | done |
| 2 | Add. Agreement 2 | 21.03.17 | Networks relocation | + 30,5 | done |
| | | | | | |
| | | | | | |
| 5 | Add. Agreement 5 | 01.01.21 | <ul style="list-style-type: none"> • cost of the Contract; • deadlines for each Stage | 7 335 | 27.12.2021 |
| | | | | | |
| | | | | | |
| 9 | Add. Agreement 9 | 26.12.21 | <ul style="list-style-type: none"> • cost of the Contract; • deadlines for each Stage • Non-delivery of equipment due to export/import restrictions | 7 398 | 31.07.2023 |

STATUS OF WORKS REQUIRING TO COMPLETE

1. Electric lighting 60 %
2. Installation of heat supply systems, compressed air, fire-fighting water supply, plumbing..... 37 %
3. Refrigeration systems and water cooling for electrophysical equipment.....41 %
4. General exchange and fire-fighting ventilation systems.....38 %
5. Automation and dispatching systems of engineering equipment.....0 %
6. 400 V power supply systems inside building.....21 %
7. Low-current systems.....77 %

Terms of readiness of 41 priority premises of the Collider building for the installation of physical equipment



The tunnels for the left and right beam transportation channels from Nuclotron to Collider



Monday, 23 January 2023




N.Agapov, PAC

The tunnel of the Collider eastern half ring



Monday, 23 January 2023



N.Agapov, PAC

The tunnel of the Collider western half ring



Monday, 23 January 2023



N.Agapov, PAC PP

MPD hall




Monday, 23 January 2023

N.Agapov, PAC PP

Hall for Electron cooling system

SPD hall



Monday, 23 January 2023

N.Agapov, PAC PP

Thank you for your attention!