

Detectors in the Xe run and plans

Piyadin S.M.

15.05.2023



Content of the report

1.	BM@N experimental hall (2012->2022).....	3, 4
2.	Development of the ion beam pipe from Nuclotron to BM@N.....	5, 6
3.	Detector installation in BM@N experimental hall.....	7, 8
4.	4 segments of vacuum beam pipe in experimental hall of BM@N.....	9
	I. Beam pipe segment made of stainless steel.....	10
	II. Beam pipe upstream the SP-41.....	11, 12
	a. Trigger detectors.....	13
	b. Si Beam Tracker detectors.....	14
	c. Target Station.....	15
	III. Inside the SP-41.....	16
	a. Carbon beam pipe.....	17
	b. Forward Si detector.....	18
	c. 14 Gem detectors.....	19
	IV. Beam pipe downstream the SP-41.....	20, 21
	a. CSC 1x1 m.....	22
	b. ToF400.....	23
	c. ToF700.....	24
	d. Large CSC.....	25
	e. SCWall.....	26
	f. FHCAL.....	27
5.	First physics run with Xe beam.....	28, 29
6.	BM@N installation work plans.....	30, 31


BM@N experimental hall

2012 → 2022



BM@N experimental hall

1992 → 2012 → 2022





Development of the ion beam pipe from Nuclotron to BM@N



S. Yu. Anisimov

LLC "Vacuum systems and technologies"



7 pairs of quadrupole lenses; 6 magnets; 9 ion beam profilometers




Development of the ion beam pipe from Nuclotron to BM@N


Main elements of the beam pipe:

- Vacuum compatible tubes with **ISO200** flanges (the total length is about of **63** m)
- Ion beam profilometers (**9** pcs)
- Vacuum boxes for magnets (**4** pcs)
- Vacuum pump stations based on roots vacuum pumps (**6** pcs)
- Vacuum gate valves (**14** pcs)
- Vacuum radiation resistant gauges with controllers (**21** pcs)
- Support stages for the ion beam pipe elements (**29** pcs)


100% of the elements are produced





Detector installation in BM@N experimental hall



3D model of the entire experimental hall of BM@N




Detector installation in BM@N experimental hall




4 segments of vacuum beam pipe in experimental hall of BM@N

Kruglova I.



1. Beam pipe segment made of stainless steel
2. Stainless steel beam pipe + 4 aluminum elements
3. Carbon beam pipe
4. Aluminum beam pipe

Beam pipe segment made of stainless steel



3D view of the beam pipe upstream the target



1. Vacuum pump station based on roots vacuum pump (1 pcs)
2. Vacuum gate valves (2 pcs)
3. Vacuum radiation resistant gauges with controllers (2 pcs)
4. Support stages for the ion beam pipe elements (2 pcs)


Beam pipe upstream the SP-41



External view of vacuum beam pipe with installed detectors.





View from the inside of a vacuum beam tube with installed detectors.



We have developed a design that allows you to arrange the elements of the beam pipe in a different order. The foto shows the selected configuration and sequence of vacuum boxes of the beam pipe.


Beam pipe upstream the SP-41



Taking measurements during adjustment

Adjustment of the support for the beam pipe for different detectors

Beam pipe upstream the SP-41 Trigger detectors




The position of the trigger detectors in a complete vacuum beam pipe configuration


All elements counter **BC2**



Amplitude correlation from
two PMTs **BC1** counter




Amplitude correlation from
two PMTs **BC2** counter




V.Rogov will talk in more detail about the operation of trigger detectors

Beam pipe upstream the SP-41 Si Beam Tracker detectors




The position of the **Si** beam track counters in a complete vacuum beam pipe configuration



Correlations for 3 **Si** beam track counters

D.Chemezov will talk in more detail about the operation of trigger detectors

Beam pipe upstream the SP-41 Target Station



The position of the Target Station in a complete vacuum beam pipe configuration



Target station with pneumatic motors:

3 target + 1 without target for evaluating background;


Drive: pneumatic motors;

Target elements: use with non-magnetic materials;


Target installation control: **KTIR0411S** optocoupler (4 pcs.).




Inside the SP-41



Demonstration of distances between the surface of the analyzing magnet and the **GEM** detectors



3D model of **GEM** detectors. Side view



3D model of **GEM** detectors. Top view


Inside the SP-41 Carbon beam pipe




The position of the carbon beam pipe with installed lower **GEM** detectors




The moment of adjustment of the carbon beam pipe



Inside the SP-41 Forward Si detector






Yu.Kopylov & O.Tarasov
will talk in more detail about
the operation of Si detectors




forward SI installed in BM@N

3D view of forward Si



Inside the SP-41 14 Gem detectors




3D model of GEM detectors.




A. Galavanov will talk in more detail about the operation of GEM detectors

Correlations for 4 GEM top detectors




Beam pipe downstream the SP-41

Kruglova I.



Novozhilov S.




3D view of DCH

Gaps between **DCH** flanges and aluminum beam pipe




Researchers are connecting and testing the **DCH** after rearranging and aligning the detectors


Beam pipe downstream the SP-41




Kruglova I.



3D model of beam pipe tracing through outer tracker system of the **BM@N** setup




Novozhilov S.




Beam pipe downstream the SP-41 CSC 1x1 m


Kruglova I. Novozhilov S.




3D view of CSC



Realistic view of installed CSC



Correlations
for 2 CSC
detectors






A.Galavanov will talk in more detail about the operation of CSC detectors

Detectors downstream the SP-41

ToF400

Kruglova I.





3D view of mechanical support of new type for ToF400 & CSC

Realistic view of installed ToF400


Detectors downstream the SP-41 ToF700

Kruglova I.



3D view of mechanical support of new type for ToF700

BmnToF700Hit.fY:BmnToF700Hit.fX




Correlations
for ToF700


M.Rumyantsev will talk in more detail
about the operation of ToF700 detectors

Detectors downstream the SP-41

Large CSC



3D view of mechanical support for installation of large CSC 1.5x2m



Procedure for adjusting a large CSC



A. Galavanov will talk in more detail about the operation of CSC

Detectors downstream the SP-41 ScWall




Realistic view of installed ScWall

3D view of SCWall



ScWall view inside




ScWall schematic view of read-out areas

V.Volkov will talk in more detail about the operation of ScWall


Detectors downstream the SP-41

FHCal



3D view of FHCal

35	36	1	2	3	4	5	45	46
37	38	6	7	8	9	10	47	48
39	40	11	12	13	14	15	49	50
41	42	16	17		18	19	51	52
43	44	20	21	22	23	24	53	54
		25	26	27	28	29		
		30	31	32	33	34		



FHCal - (Forward Hadron Calorimeter):

- 20 modules with 10 longitudinal sections (PSD CBM), transverse size 20x20cm², length – 5.6 λ int.
- 34 modules with 7 longitudinal sections (FHCal MPD like) – 15x15cm² (– 4.0 λ int).
- Hamamatsu MPPC S12572-010P, 3 x 3 MM².
- 434 readout channels.

First physics run with Xe beam December 2022 – January 2023






12.12.22-7.01.23
efficiency 32%



5.01.23-2.02.23
efficiency 62%

First physics run with Xe beam December 2022 – January 2023


Correlation of hours per day from date



BM@N installation work plans

The following elements of the **BM@N** installation were dismantled after RUN8:

1. 4 detectors **ToF400**;
2. 4 detectors **CSC 1x1m**;
3. **CSC 1,5x2m**;
4. **FD**;
5. small **Gem**;
6. Aluminum beam pipe;
7. **SiMD**;
8. 8 planes **forward Si**;
9. 14 **Gem**;
10. Carbon beam pipe;
11. **DCH1**;
12. Target Station.



BM@N installation work plans



The following work is started:

1. design work on the manufacture of various vacuum boxes for profilers and other detectors;
2. design work on the modernization of power supply at the setup;
3. design work on the construction of new mechanical supports for **CSC & ToF400, large CSC**;
4. design work on the modernization of beam dump.

The start of work on the assembly and installation of all detectors on the **BM@N** setup is scheduled for early **September 2023**.



**THANK YOU
FOR YOUR
ATTENTION**

