

# Realization of the Nuclotron-NICA project



**A.Sidorin, on behalf of the NICA team**

**PP PAC, JINR, Dubna, 21 June 2023**

# Contents

Results of Fourth commissioning run

Status of the collider construction

Plans

# Fourth run


Performed during the period from 20 September 2022 to 3 February 2023  
Ar and Xe beams from KRION, the maximum beam energy  $\sim 3.6$  GeV/u

## Results:

- Common operation of all elements of the heavy ion injection chain, optimization of the beam dynamics, operation of electron cooling
- Test of SOCHI station with heavy ions
- Calibration of the new diagnostic system in the extracted beam line
- Modernization of the vacuum system of the extracted beam lines
- Long-term stable operation for BM@N experiment  
(550 ME at two energies)
- Start of ARIADNA program at the beam dump position
- Becquerel experiment

# The timetable of the run (135.5 days)

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	сентябрь	
																			Охл Бустера и Нуклотрона				Настр								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	октябрь
Бустер														Охл Нукл		Настр	Бустер				Охл Нуклотрона			Настр							
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	ноябрь	
				Нуклотрон																											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	декабрь
				BM@N																											
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	январь
																													Ускор		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	февраль			
физ end																															





# Beam acceleration and slow extraction

Intensity,  
elementary charges



19.01.2023 16:02:44  
Z/A=54/124 Binj = 2234 Гс

Field, Gs



*Beam acceleration in the Nuclotron up to 1.65 T magnetic field plateau (about 3.6 GeV/u).  
Intensity of the accelerated beam up to about  $2 \cdot 10^7$  ions.  
Extracted beam spill duration up to 2 s (cycle period 12 s).*

Longitudinal cooling



Bunch length measured with FCT

Cooling time  
~ 100 ms



**Accelerator complex NICA:  
Problems and prospects  
27 March – 4 April 2023, climbing camp Tsey**

**62 participants  
36 presentations**

**Results of technological runs  
(malfunctions, repairment, performance limitations)**

**Status of the current works**

**Plans for the collider commissioning**

## Number of ions through the Accelerator Complex

	Energy [MeV]	Rev. freq. [kHz]	Number of ions [10 <sup>6</sup> ]
Ion source	0.0166	n/a	~100
Booster injection	3.203*	117.6	~50
Booster flat top	203.8*	812.58	~30
Nuclotron injection (1 <sup>st</sup> turn)	201.87*	679.21	~10
Nuclotron extraction	3.896	1169.30	~5

\* Measurement is based on the revolution frequency assuming the following circumferences: Booster – 210.96 m (design), Nuclotron – 251.52 m.

### Major sources of poor acceleration efficiency (no e-cooling)

- Too long bunch coming out of the ion source (~<sup>x</sup>0.6)
- Insufficient RF voltage in Booster (~<sup>x</sup>0.7)
- Poor orbit correction through entire machine => small acceptances (~
- Stripping efficiency (~<sup>x</sup>0.8)
- Longitudinal emittance growth in Booster acceleration (~<sup>x</sup>0.5)
- Insufficient RF voltage in Nuclotron (~<sup>x</sup>0.7)

$$0.6 * 0.7 * 0.5 * 0.8 * 0.5 * 0.7 = 0.059$$



# Program of preparation for nearest beam run

## Goal:

to increase intensity by 1-2 orders of magnitude in comparison with Run#4.

- Decrease of the ion source pulse duration down to 4  $\mu\text{s}$
- Operation of the source and HILAC at 10 Hz
- Storage of 10-20 injection pulses inside the Booster

in the longitudinal phase space with electron cooling

- Orbit correction in both rings and transfer lines
- Adjustment of the acceleration rate

in accordance with RF amplitude


Detailed schedule of the technical and administrative works has been developed

# Status of the collider construction

## Technological run

### Cryo-magnetic system

Cryogenic test of last magnet - August



Assembly of connection has been stopped in May 2022.

Cable communications and water cooling insulation are not completed

### Vacuum system

Assembly in progress



### Power supply, energy evacuation:

2 sets of sources for both collider rings are manufactured by NPP "LM Inverter" and transferred to VBLHEP, 12 electromechanical energy evacuation switches are manufactured and located at VBLHEP

### Cryogenic system

Report by N.Agapov




# Status of the collider construction

## Beam Run

### Fast extraction from the Nuclotron

Technical project  
is completed  
Expected term  
of construction June 24



## Transfer lines from Nuclotron to Collider

Type	Long dipole	Short dipole	Quad. Q10	Quad. Q15	Steerer
Project	21	6	22	6	33
Delivered	20	5	21	5	0

Designed and partially fabricated –  
SigmaPhi (France)



# Status of the collider construction


## Beam Run

### RF system:

**RF1** at VBLHEP,

4 cavities of **RF2** at VBLHEP at VBLHEP, 4 cavities under test at BINP

2 cavities of RF3 under test at BINP, other are manufacturing



### Electron cooling system:

Since November of 2022 – transportation to JINR





# Plans for the collider commissioning

December 2023 – April 2024: technological run

Main limitation –

Completion of engineering infrastructure bld. 17

Commissioning of compressor station

2024: first beam run

- Fast extraction from the Nuclotron
- Assembly of the Nuclotron-Collider beam line

(negotiations with contractor)

- Injection into Collider
- Synchronization system

**Thank you for attention**

