

Upgrade of the beam pipe, beam detectors and trigger system

Sergey Sedykh for the BM@N


*5th Collaboration meeting of the BM@N experiment
April 20, 2020*

Outline

- *Beam transport line from Nuclotron to BM@N*
- *Beam tracking and profile detectors*
- *Beam counters (BC1, BC2, VC)*
- *Target area and trigger multiplicity detectors*
- *Ideas about T0 for TOF at high intensity Au+Au*

Continuous vacuum from Nuclotron to BM@N

- 110 m of modernized ion guide
- 6 magnets
- 17 quadrupole lenses
- 14 points for ion beam diagnostics
- 4 focus areas (F3-F6)




Current status

- formal agreement for the whole project is still in preparation
- some work is being done in advance


Nuclotron $\xleftrightarrow[138\text{ m}]{\text{length of the ion guide}}$ BM@N

Vacuum ion transport line from Nuclotron to BM@N


- detailed 3D model of the ion guide done in Feb-Mar 2019
- in March 2020 vacuum chamber was installed in SP-12 in F6




F3 area




F4 area



F5 area



F6 area



Installation of vacuum chamber for SP12 in F6

*A.Kubankin ea (BSU Group), S.Anisimov ea (LHEP),
P.Rukoyatkin (Beam Transport), S.Piyadin (BM@N)*



Installation involved

- removal of RP concrete blocks
- lifting of the upper part of the magnet (32 t)



Results of the tests

- $5 \cdot 10^{-3}$ Torr reached in ~ 30 min with vacuum pump Pfeiffer Duo 35, (pressure measured with Pfeiffer Vacuum D-35614)
- less than $3 \cdot 10^{-10}$ Pa·m³/s leakage measured with Pfeiffer ASM 340 detector
- when the chamber was left closed, after 17 hrs, pressure went up to 10^{-1} Torr (acceptable rate)



Beamline from Nuclotron to BM@N


Overview of the current status




- *Measurement of the beamline components with 3D model (done)*
- *Technical documentation and design of major components (done)*
- *Prototypes of all major components (manufactured and tested)*
- *Chamber for SP-12 magnet upstream of BM@N (done)*
- *Formal official contract (in progress)*

- *Expected start of production: (delayed, depends on the contract)*
- *Expected completion of parts production: (start + 9-12 month)*
- *Expected overall assembly and testing: (Summer 2021)*

*S. Piyadin et al.,
BSU Group*



- So far work was done in area between SP-57 and SP-41, where all beam detectors are placed
- Vacuum elements upstream of SP-57 are planned for later stages
- Lenses of 1K and 2K will need special treatment




- | | |
|---------------------|---|
| BC1, BC2, VC | beam counters |
| Si-p1, Si-p2 | beam profile detectors
(removed after beam tuning) |
| Si-t1, Si-t2, Si-t3 | beam tracker detectors |

- Vacuum boxes are 20 cm long in Z (non standard)
- Si-p1, Si-p2 and Si-t1, Si-t2, Si-t3 are similar in design
- BC1, VC have the same design
- BC2 the same vacuum box, different PMT mounts




Current status:

- all components were made and tested in the BSU Lab (specs. $\sim 10^{-3}$ Torr)
- delivered and assembled at [BM@N](#) in Oct.2019
- magnetization of components was found after welding and machining, therefore, one bellow and parts for Si-p2, Si-t3 and VC are being remade of aluminum (close to completion)
- tests of the whole line is foreseen after complete assembly



Relative angle $\pm 15^\circ$



Detector:



- double-sided
- area 63x63 mm²
- pitch 475 μm
- 128 x 128 strips
- thickness 175 μm

Status of DSSD and FEE:

- 15 detectors delivered (NIIMV, Zelenograd)
- 20 VATA64-HDR16 purchased
- PCB design is in progress

Status of vacuum components:

- Si-t1, Si-t2 are ready, Si-t3 is being remade of aluminum
- one flange with connectors is available for testing



Tentative design (by BSU Group) of moving mechanics for Si Beam Profile Detectors

Current status of vacuum parts:

- Si-p1 box is completed,
- Si-p2 box is being remade of Al
- moving mechanics design is ready, some details need final approval
- available UltraSonic motor needs testing of operation in magnetic field (for Si-p2)
- flanges with connectors are ready for testing





Status of DSSD and FEE:

- 10 detectors delivered (NIIMV, Zelenograd)
- VA163 and VA32HDR11 are available
- PCB design is in progress (see talk of Yu.Ivanova)

Silicon Beam Profile Detectors

Tests of prototype

Test with
collimated ^{226}Ra
(VA162)



17




Prototype

- area 32 x 32 mm²
- pitch 0.5 mm
- 64 x 64 strips
- thickness 300 μm
- ASIC VA162

Beam Profile

- area 60 x 60 mm²
- pitch 1.87 mm
- 32 x 32 strips
- thickness 175 μm
- ASICs: VA163 (0.7 pC, ^{12}C), VA32HDR11 (30 pC, Kr and Au)

IV-tests for beam profilometer and tracker DSSDs



Measurement scheme of summary dark current beam profilometer and beam tracker DSSDs,
 Inner guard ring at floating (top),
 Inner guard ring at GND (bottom).


Summary beam profilometer DSSD Dark Currents,
 Inner GR at floating (black)
 Inner GR at GND (red)
 at T= +24,2 °C

Summary beam tracker DSSD Dark Currents,
 Inner GR at floating (black)
 Inner GR at GND (red)
 at T= +24,1 °C


planned actions and schedule

- *tests of vacuum flanges with connectors (O.Tarasov, Spring/2020)*
final production (O.Tarasov and BSU group, Summer/2020)
- *design of PCBs (S.Khabarov, Spring/2020)*
order of PCBs for production (S.Khabarov, Spring->Summer/2020)
- *assembly and tuning PCB+FEE*
(S.Khabarov, Yu.Ivanova, Yu.Kovalev, Spring-Fall/2020)
- *tests of DSSD mounted on plates*
(O.Tarasov, N.Zamjatin, Summer/2020)
- *tests of trackers with BM@N DAQ (Fall/2020)*
- *tests of beam profile detectors with stand-alone read-out (Fall/2020),*
- *profile distribution copy to beam transport group*
(+P.Rukoyatkin, by the end of 2020)
- *full assembly with vacuum parts (12/2020)*

Beam Counters: BC1, VC




Sketch of vacuum box for BC1 and VC




Design of PMT mount for BC1 and VC

Current status

- Hamamatsu R2490-07 operate in magnetic field <1T (available)
- Vacuum boxes (BC1 ready, VC in production)
- PMT mounts (design is close to completion)
- Scintillator BC400B 100x100x0.25mm³ (available)
- Scintillator mounts (design planned Summer 2020) 17



Sketch of vacuum box for BC2



Design of PMT mount for BC2

FEE
PMT
Viewport
(quartz)

Current status

- MCP-PMT XPM85112/A1-Q400 operate in magnetic field <1T (available)
- Vacuum boxes with quartz windows (sent back to BSU for minor improvements)
- PMT + FEE mounts (design in Summer 2020)
- FEE design and production (~2 month, Summer-Fall 2020)
- Scintillators BC400B 10x10x0.15mm³ (available)
- Scintillator mounts (design Summer-Fall 2020)




MCP-PMT XPM85112/A1-Q400
(Photonis)

Similar to FFD PMT but smaller

Photocathode: 25 × 25 mm²


Target area with Barrel Detector

*S.Piyadin, Yu.Gusakov,
BSU Group*



First section of the carbon vacuum pipe and Barrel Detector

Dia. 200 → 66 → 50 mm




Carbon vacuum pipe and the target station

Current status

- mechanical parts (production is started in Belgorod)
- motor is available (will be sent to BSU for testing the whole assembly)

Upgrade of Barrel Detector (BD)



View of the BD prepared for run 2018:



- 1 - the scintillation strips,
- 2 - the board with SiPMs,
- 3 - the board of front-end electronics.

Planned upgrade:

- inner (5 mm) and outer (10 mm) Pb shielding will be added (will be done by the trigger group)
- new FEE (less noise)

Upgrade of Silicon Multiplicity Detector

The Si detector has 64 independent segments / channels and it provides fast determination of multiplicity of charged particles emitted in forward direction by measuring a number of fired segments.




Placement at 12 cm from the target

Reason for the upgrade:
larger opening for the beam. Dia. 28 → 50 mm

- *trapezoidal detectors, 8 strips, 525 μm*
(NIIMV Zelenograd, 16 detectors delivered 12/2019)
- *tests and selections of detectors*
(E.Streletskaya, Yu.Kopylov, Spring/2020)
- *detector frame design including EM and light screens, will be based on experience with Si MD detector of 2018 (O.Tarasov, Spring/2020)*
- *design of PCBs (S.Khabarov, Spring/2020)*
- *order of PCBs for production, 2x2 half-planes*
(S.Khabarov, Summer/2020)
- *FEE of 2018 with minor corrections (S.Khabarov, Spring/2020)*
- *detector assembly, tests and tuning with radioactive source*
(O.Tarasov, N.Zamjatin Spring-Summer/2020)
- *integration of signals to trigger logic unit*
(with trigger group, by 12/2020)

Si-tracker detector + TOF Nino chip




Si Tracker Detector:

- double-sided
- active area $63 \times 63 \text{ mm}^2$
(take middle area $30 \times 30 \text{ mm}^2$)
- pitch $475 \mu\text{m}$
- 128×128 strips
(take middle part 64×64 strips)
- thickness $175 \mu\text{m}$

Current status:

- under discussion
- planned for testing





NINO ASIC:

- 8 channel chips
- developed in CERN for TOF applications
- BM@N TOF Group has positive experience with them
- Basic idea:
Si 2×64 signals \rightarrow 16 NINO cards \rightarrow 2TDCs

Planned checks of
MCP-based PMT rate
effects :

- BC2 Ar+Kr data
- LED+Laser System
Lab Tests
(Summer 2020)


(reminder from the previous meeting)




This option can (should?) be tested
In the next run

Detection condition:
arrival of more than 800 photons
(sum in all 4 FFD modules)
in 50-250 ps time window
after the first photon

hist_Sid_BD



hist_Sid_BD



Next steps: correlation of response of the trigger multiplicity detectors and ZDC (particularly in neutron region) and the Cherenkov fragment hodoscope

Thank you for your attention