

Realization of the Nuclotron-NICA project



A.Sidorin, on behalf of the NICA team

PP PAC, JINR, Dubna, 22 January 2024

Contents

Applied research infrastructure

Status of the collider construction

Staff education

Plans

Applied research infrastructure

SIMBO (Station for Investigation of Medical Biological Objects)

E.Syresin




Vacuum systems, Belgorod

Applied research infrastructure

ISCRA (Irradiation Station of Components of Radioelectronic Apparatus)

E.Syresin



ITEP, MEPHI (Moscow)

Applied research infrastructure

Particle strip detector

E.Syresin



SKOBELTSYN INSTITUTE OF NUCLEAR PHYSICS, MSU

Status of the collider construction

V.Karpinsky





Energy evacuation keys



Main power supply units



Cable traces > 300 m, 11 kA



Ready for commissioning

Status of the collider construction

A.Galimov

Assembly and vacuum baking of RF1 and RF2




Status of the collider construction

Electron cooling system:

Since November of 2022 – transportation to JINR


I.Meshkov, A.Sergeev




Straight sections: magnets




Straight section




Vertical magnets



Final focus lens




Straight section lenses




Staff education

Assembly of the cryo-magnetic system A.Galimov




SPbSU - JINR student seminar dedicated to control system





**From September 27 to December 25 2023:
23 lectures were dedicated to all systems of the facility
More than 30 participants**



Plans for the collider commissioning

Jan. – May of 2024:

preparations of KRION and HILAC
for beam accumulation in Booster

Autumn 2024:

Beam run - accumulation in Booster, test of ISCRA&SIMBO

Collider technological run

Main limitations –

Completion of engineering infrastructure bld. 17


Commissioning of compressor station

2024 - 2025: first beam run


- Fast extraction from the Nuclotron
- Assembly of the Nuclotron-Collider beam line
- Injection into Collider
- RF & synchronization system

Nuclotron extraction system

Start configuration (magnetic rigidity up to 29 T·m)



Full configuration (magnetic rigidity up to 38.5 T·m)



Application of one extraction Lambertson magnet permits to reach the maximal kinetic ion energy 2.5 GeV/n in first Collider beam runs

Nuclotron-Collider beam transport channel

Parameters of pulsed magnet elements

Magnetic element	Number	Effective length, m	Max. magnetic field (gradient), T (T/m)
Long dipole	21	2	1.5
Short dipole	6	1.2	1.5
Quadrupole Q10	22	0.353	31
Quadrupole Q15	6	0.519	31
Steerer	33	0.466	0.114





Magnets delivered in JINR in February 2021

Nuclotron-Collider transfer line was contracted by France firm Sigma Phi
JINR can not obtain part of ready equipment: power supplies, beam diagnostics, vacuum chambers and support stands.

JINR restarts construction and production of this equipment in Summer 2023. We plan to produce this equipment in middle of 2024

Kickers for Nuclotron and Collider



	Extraction from Nuclotron	Injection into Collider
Effective length, m	2×1.3	3×1.3
Max. field, T	0.13	0.055
Bending angle, mrad	8.4	5
Pulse duration, ns:		
rise	550	200
plateau	200	200
fall	600	200
Current amplitude, kA	27	11




Extraction kicker – in production, injection kickers – start of fabrication, construction should be finished in middle of 2024

Collider beam injection septa


Effective length, m	2.5
Max. magnetic field, T	0.42
Bending angle, mrad	24
Gap, mm	30
Septum thickness, mm	3
Current, κA	50
Pulse duration, μs	10



Septum cryostat module



Septum's internal chamber with feedthrough



End of 2024 - 2025: first beam run

Thank you for attention

