
TOF Status

Contents

- 1) Brief description of the TOF system
- 2) Current situation of TOF production
- 3) TOF installation equipment status
- 4) The assembling of the gas system in the MPD Hall
- 5) Conclusions

2/11


Time-of-Flight system in the basic configuration of the MPD



The production of MRPC detectors has been completed. Totally, to date, 300 (107%) MRPC detectors are produced.

26 of 28 (93%) TOF MPD modules are already assembled. The production and testing of the last TOF module out of 28 is scheduled for spring 2023.

Actual schedule of the TOF MPD modules production



Store of tested TOF modules



Cosmic rays test of TOF modules




Laboratory stand for testing TOF modules on cosmic rays operate in full power in the buld.42 since beginning of August 2021

The main tasks of this testing:

- checking all channels for operability;
- long-term stability of operation parameters;
- measuring the efficiencies of all channels;
- preliminary calibration and measurement of some characteristics;

Equipment for TOF installation






The TOF installation bench is fully assembled and stored in the VBLHEP



Lifting platform





Aluminum rails for the TOF are ready for installation on the power frame

Gas system for the TOF in the MPD hall




Scheme of gas systems position in the MPD hall





Model of mixer (left) and distributor (right) of TOF gas systems



Gas supply area in the MPD hall



"Tent" for assembling gas system in the MPD hall 18.04.2023







Current status of production and equipment purchasing

Task	Current status	Readiness
TOF modules		
Materials for detectors	Purchased all the materials and components.	100%
TOF module box	In stock – 28 pcs.	100%
TOF cosmic test stand	In operation.	100%
Front-end electronics	In stock – ~600 (560 needed).	100%
DAQ sysytem		
Signal cables	In stock – 680 pcs (560 needed).	100%
VME64x VXS crates	In stock – 16 pcs (14 needed).	100%
TDC72VHL modules	In stock – 210 pcs (v4) (196 needed).	100%
Gas system	Gas system for building 17 is in assembling. Control system & purifier – in production.	80%
TOF integration	The installation bench for the TOF is in stock.	100%
HV & LV systems		
Mpod LV+HV power crate	In stock – 8 pcs (6 needed).	100%
LV modules	In stock – 16 pcs (14 needed).	100%
HV modules	In stock – 32 pcs (28 needed).	100%
HV&LV cables	All new HV and LV cables are in stock.	100%
HV distribution modules	In stock – 28 pcs (28 needed).	100%

Conclusions

- 1) Mass production of MRPCs 300 of 280 are ready (~107%))
- 2) Mass production of TOF modules 26 of 28 are ready (~93%)
- 3) Integration equipment completed
- 4) Gas supply and storage for the gas system in building 17 in the assembly
- 5) VME crates, cables, and HV distributors on the MPD yoke in development

Thank you for the attention!