SPD ECAL Status Report in September of 2024 Oleg Gavrishuk, Laboratory of High Energy Physics, Dubna

- 1. Matrix Form for new scintillator production (40x40x1.5 mm³) ready
- 2. Scintillator tiles production (Vladimir, Uniplast) $-160000 \text{plates } 40\text{x}40\text{x}0.5 \text{ mm}^3 \text{ready}$
- 3. Stamp Form for Lead:
 - 1. Design and documentation is read
 - 2. Production began in August 2024
- 4. Scintillator tiles delivered in Dubna
 - 1. Test and paint edges in LVHE in progress
 - 2. Test and paint edges in LNP in progress
 - 3. Modules assembling in LVHE & LNP in progress
- 5. WLS Tver purchase 200 m, (8.75USD/m) 1750 USD Selunin, Ribnikov at all.
 - 1. Test was done in LNP Results: Baranov V. report not better of Kuraray
 - 2. MC Zimin Iliya WLS att. length influence on EC Resolution
- 6. Lead absorber 0.5 mm Ccu (Pb 99.4% + Sb 0.5% + 0.1% metals):
 - 1. Manufacturing plates for Modules 80x80 (4 cells) in progress in LVHE
 - 1. Using milling machine Vitaliy Azorsky 400 plates should be ready soon
 - 2. Manufacturing plates for stamp 85x168x0.5 mm 40.000 should be done in September-October 2024
- 7. WLS Fiber preparation Not solved polishing painted
- 8. ADC and Frontend electronic status not defined yet responsibility Anfimov


Cost of 2024:


- 1. Matrix form for Scintillator 2600000 Rub 26000 USD
- 2. Stamp for Lead 180000 18000
- 3. Lead Ordered 450 kg 4000
- 4. Material and tools 5000
- 5. WLS ordered in Tver 1750
- 6. Lead need to bye 800 kg (8 USD/kg) 12000 USD
- 7. Production 14 Rub/plate 560000 Rub 6000 USD
- 8. Total 56550

Numbers for 2024


- 1. Scintillator plates: 160000 ps ordered already
- 2. Cells: Ncells=Nsc/200=800 ps possible assembling in JINR
- 3. Modules: Nmod=Ncells/4=200 ps possible assembling in JINR
- 4. Lead plates 80x80: Nlead=Nsc/4=40000 ps will be stamped in Vladimir
 - 1. One Modules Lead Weight (200 pl *32 gr)=6.4.kg
 - 2. For 200 Modules 6.4*200=1200 kg of Lead
- 5. Led: Exist 450 kg 399960 Rub (889 Rub/kg ordered already)

Matrix form for scintillator production $(40x40x1.5 \text{ mm}^3)$ Stamp for plate $80x80x0.5 \text{ mm}^3$





Matrix form for new scintillator production (40x40x1.5 mm³)



New Cells 160000 produced I Vladimir at February 2024



Scintillator plate: 40x40 mm², t=1.5 mm WLS and PM Setup for scintillators test


Scintillators painting








Scintillators painted and stored





Lead preparation



Module assembling – test setup







Final stage of module stacking with 200 layers of 1.5+0.5 mm scintillators And Led plates



Module assembling and stress test setup




End Cup for SPD with new scintillator to be produced in 2024 via 256 cells of 40x40 mm²



This Figure shows in red 64 modules, consisting of 4 cells each (256 cells). The weight of this assembly is 597 kg. This will require 130 kg of polystyrene, 465 kg of lead, as well as additives: 1.95 kg of P-terphenyl and 65 g. POPOP, and 2000 meters WLS fiber type Y-11.

To read this setup, we need **four ADC64 - 64-channel** amplitude encoders, as well as 16 boards of 16-channel amplifiers and bias voltage regulators.

ECAL setup in SPD Phase_0



ECAL

EC - прототип в количестве 64-128 каналов (ячеек 40х40). Нужно ~220 вольт 5 А для подключения:

- 1. Крейт NIM (CAMAC)
- 2. ADC64 2 шт
- 2. Блоки питания SiPm
- 3. Ethernet HUB для подключения и управления (1,2)
- 4. Место порядка 1 м**3 (60х80 cm².)

Possible central part assembling a little bit with 128 cells (32 modules)

ECAL plan up to 2024

Year: 20++	24	25	26	27	28	29	30	31	32	33	34
Task Name											
FRAME:											
Design Frame											
Frame production											
ELECTRONIC											
ADC R&D											
ADC Production											
ADC Cooling											
Slow Control											
FE R&D Production											
HARDWERE											
WLS purchase											
MPPC purchase											
Modules R&D											
Scintillator.Product.											
Lead Abs. Production											
Mod. Assembling											
Modules Testig											
ECAL installation											
Comissioning											

End of Report

Thanks for attention to All